PHASE 1 ORDER LIST: B1, B2, B2B, SITE

Lamb Laneway House and Secondary Suite | 80 Lamb Ave, Toronto, Ontario | North Arrow Limited | Framing package

by William

B1 ground floor walls, B2 second floor deck, B2B balcony deck, and the site items, connectors and fasteners for the whole job. One line per product, the quantity to order in the yard's stock lengths, with the batch split so the delivery can be called off per floor. Prices: quote = Downtown Lumber 1 May 2026; est. = estimated price, to be re-quoted.

PRODUCT	B1	B2	B2B	Site	QTY	UNIT	PRICE	SRC	EXT.
2x4 x 92 5/8" precut	14				**14**	pcs	$3.99	est.	$55.86
2x4 x 8'	3				**3**	pcs	$4.49	est.	$13.47
2x4 x 104 5/8" precut	45				**45**	pcs	$4.49	quote	$202.05
2x4 x 10'	5				**5**	pcs	$5.99	est.	$29.95
2x4 x 12'	6				**6**	pcs	$7.49	est.	$44.94
2x4 x 16'	11			24	**35**	pcs	$8.99	quote	$314.65
2x6 x 8'	9	4			**13**	pcs	$7.49	est.	$97.37
2x6 x 104 5/8" precut	29				**29**	pcs	$6.25	quote	$181.25
2x6 x 10'	5				**5**	pcs	$9.49	est.	$47.45
2x6 x 12'	59	3	8		**70**	pcs	$11.49	est.	$804.30
2x6 x 16'	24		2		**26**	pcs	$14.99	est.	$389.74
2x8 x 8'	3				**3**	pcs	$15.49	est.	$46.47
2x8 x 10'	2				**2**	pcs	$18.98	quote	$37.96
2x10 x 16'		4			**4**	pcs	$37.99	est.	$151.96
2x12 PT x 16'	2				**2**	pcs	$54.99	est.	$109.98
2x4 PT x 12'			7		**7**	pcs	$9.99	est.	$69.93
1x3 x 8' SPF furring @ 16" (drainage holes drilled)	58				**58**	pcs	$2.49	est.	$144.42
1x4 x 12' (let-in diagonal braces and string-line stakes)				30	**30**	pcs	$4.99	est.	$149.70
LVL 1 3/4 x 9 1/2 x 12'		3			**3**	pcs	$79.08	quote	$237.24
LVL 1 3/4 x 9 1/2 x 16'		6			**6**	pcs	$105.44	quote	$632.64
LVL 1 3/4 x 9 1/2 x 18'			3		**3**	pcs	$118.62	quote	$355.86
LSL 1 1/2 x 5 1/2 x 10'	2				**2**	pcs	$49.50	est.	$99.00
LSL 1 1/2 x 5 1/2 x 12'	2				**2**	pcs	$59.40	est.	$118.80
LSL 1 1/4 x 9 1/2 x 12'		12			**12**	pcs	$79.08	est.	$948.96
TJI 360 9 1/2" x 16'		27			**27**	pcs	$55.20	est.	$1,490.40
1/2" plywood 4x8	30		4	4	**38**	pcs	$31.99	quote	$1,215.62
3/4" T&G plywood subfloor 4x8		19			**19**	pcs	$49.99	quote	$949.81
7/8" roof sheathing board 4x8 (A004: 22 mm)		1			**1**	pcs	$58.00	est.	$58.00
DensGlass 5/8" gypsum sheathing 4x8	21				**21**	pcs	$44.00	est.	$924.00

PRODUCT	B1	B2	B2B	Site	QTY	UNIT	PRICE	SRC	EXT.
5/4 x 6 cedar decking x 8'			29		**29**	pcs	$21.00	est.	$609.00
Plate washers 3" x 3" x 1/4"	26				**26**	pcs	$1.40	est.	$36.40
Simpson H2.5A hurricane ties		8			**8**	pcs	$1.25	est.	$10.00
Simpson HGUS5.50/10 (3-ply LVL hanger)		2			**2**	pcs	$27.99	quote	$55.98
Simpson IUS2.56/9.5 (TJI face-mount hanger)		14			**14**	pcs	$6.25	est.	$87.50
Simpson LUS26 (2x6 hanger)			26		**26**	pcs	$1.95	est.	$50.70
Simpson SDS 1/4" x 3" structural screws, 50/box				2	**2**	boxes	$45.00	est.	$90.00
1 1/2" x 0.148 joist hanger nails (10d), 5 lb box				7	**7**	boxes	$28.00	est.	$196.00
2 3/8" x 0.113 ring-shank strip nails, 5000/box				2	**2**	boxes	$68.00	est.	$136.00
3 1/4" x 0.131 strip framing nails (30 deg paper tape), 4000/box				5	**5**	boxes	$72.00	est.	$360.00
DensGlass screws #8 x 1 5/8" corrosion-resistant, 1000/box				5	**5**	boxes	$58.00	est.	$290.00
Stainless deck screws #8 x 2 1/2", 350/box			2		**2**	boxes	$42.00	est.	$84.00
Subfloor screws #8 x 2" (square drive), 2000/pail				2	**2**	pails	$75.00	est.	$150.00
Tapcon 1/4" x 3 1/4" concrete screws, 50/box				2	**2**	boxes	$38.00	est.	$76.00
6 mil poly 12' x 300' (slab vapour barrier is Stego 15 mil, separate)				1	**1**	roll	$34.99	quote	$34.99
Blueskin SA 12" x 75' self-adhered membrane over the curb top, lapped down the outside	2				**2**	rolls	$135.00	est.	$270.00
Blueskin SA 6" x 75' (window sills, jambs, heads, skylight curb)				1	**1**	rolls	$72.00	est.	$72.00
Blueskin primer (Blue Prep or Aquatac), 3.78 L	2				**2**	pails	$78.00	est.	$156.00
Gasket between the LSL nailer and the steel column flange, full height both columns (foam sill gasket 5 1/2" x 82' or a Blueskin SA strip)	1				**1**	roll	$19.99	quote	$19.99
Sill gasket 5 1/2" x 82' foam	2				**2**	rolls	$19.99	quote	$39.98
Tuck Tape (red sheathing tape) 60 mm x 66 m				8	**8**	rolls	$17.99	est.	$143.92
Weather-resistant air barrier: Adhero 3000 self-adhered 4' x 100' (as specified, A004 W1)				5	**5**	rolls	$420.00	est.	$2,100.00
PL400 subfloor adhesive 828 mL		14			**14**	tubes	$13.99	est.	$195.86
1/2" through-bolts with nut and washer (LSL and 2x10 nailers to the steel)	34	50			**84**	bolts	$2.75	est.	$231.00
TEK #12 x 2 3/4" self-drilling screws, 100/box, 2x10 nailer to the W200x36 beam and outriggers		2			**2**	boxes	$34.00	est.	$68.00
7 1/4" 24T framing blades				6	**6**	pcs	$18.00	est.	$108.00
7 1/4" PCD fibre-cement/gypsum blade (DensGlass cutting) and utility knife blades 100-pack (score and snap)				1	**1**	each	$65.00	est.	$65.00
Reciprocating saw blades, wood with nails, 10-pack				2	**2**	packs	$29.00	est.	$58.00
Utility knife blades, 100-pack				2	**2**	packs	$24.00	est.	$48.00

Phase 1 before HST	**$15,764**
HST 13%	**$2,049**
Phase 1 including HST	**$17,813**

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order List, Phase 1 – T 1.07-P1