PHASE 2 ORDER LIST: B3, B4

Lamb Laneway House and Secondary Suite | 80 Lamb Ave, Toronto, Ontario | North Arrow Limited | Framing package

by William

B3 second floor walls and B4 roofs, parapets and the stair enclosure. One line per product, the quantity to order in the yard's stock lengths, with the batch split so the delivery can be called off per floor. Prices: quote = Downtown Lumber 1 May 2026; est. = estimated price, to be re-quoted.

PRODUCT	B3	B4	QTY	UNIT	PRICE	SRC	EXT.
2x6 x 12'	74	18	**92**	pcs	$11.49	est.	$1,057.08
2x6 x 16'	24	31	**55**	pcs	$14.99	est.	$824.45
DensGlass 5/8" gypsum sheathing 4x8 x 4x8	29	16	**45**	pcs	$44.00	est.	$1,980.00
1x3 SPF horizontal furring @ 16" (drainage holes drilled) x 1x3 x 8'	78	41	**119**	pcs	$2.49	est.	$296.31
2x6 x 10'	6	8	**14**	pcs	$9.49	est.	$132.86
2x6 x 8'	3	30	**33**	pcs	$7.49	est.	$247.17
2x8 x 10'	1	13	**14**	pcs	$18.98	quote	$265.72
2x8 x 8'	4		**4**	pcs	$15.49	est.	$61.96
2x6 x 104 5/8" precut	2		**2**	pcs	$6.25	quote	$12.50
2x4 x 16'	7	9	**16**	pcs	$8.99	quote	$143.84
2x4 x 12'	5		**5**	pcs	$7.49	est.	$37.45
1/2" plywood x 4x8	15		**15**	pcs	$31.99	quote	$479.85
2x4 x 92 5/8" precut	52		**52**	pcs	$3.99	est.	$207.48
2x4 x 8'	1		**1**	pcs	$4.49	est.	$4.49
2x4 x 10'	1		**1**	pcs	$5.99	est.	$5.99
2x6 x 92 5/8" precut	54	34	**88**	pcs	$6.49	quote	$571.12
2x6 x 14'	7	6	**13**	pcs	$9.89	quote	$128.57
3/4" exterior-grade plywood x 4x8		11	**11**	pcs	$52.99	est.	$582.89
2x10 x 8'		11	**11**	pcs	$18.99	est.	$208.89
2x10 x 12'		3	**3**	pcs	$27.98	quote	$83.94
2x10 x 16'		2	**2**	pcs	$37.99	est.	$75.98
TJI 360 9 1/2" x 16'		13	**13**	pcs	$55.20	est.	$717.60
3/4" T&G plywood subfloor 4x8 x 4x8		4	**4**	pcs	$49.99	quote	$199.96
PL400 subfloor adhesive 828 mL		3	**3**	tubes	$13.99	est.	$41.97
7/8" roof sheathing board 4x8 (A004: 22 mm) x 4x8		14	**14**	pcs	$58.00	est.	$812.00
TJI 360 9 1/2" x 20'		1	**1**	pcs	$69.00	est.	$69.00

PRODUCT	B3	B4	QTY	UNIT	PRICE	SRC	EXT.
Simpson IUS2.56/9.5 (TJI face-mount hanger)		31	**31**	pcs	$6.25	est.	$193.75
TJI 360 9 1/2" x 18'		4	**4**	pcs	$62.10	est.	$248.40
2x8 x 12'		2	**2**	pcs	$22.99	quote	$45.98
1 3/4 x 7 1/4 LVL x 20'		4	**4**	pcs	$100.60	est.	$402.40
1/2" plywood over the purlins x 4x8		7	**7**	pcs	$31.99	quote	$223.93
5/8" roof sheathing board 4x8 on the rafters x 4x8		7	**7**	pcs	$42.00	est.	$294.00
LVL 1 3/4 x 11 1/4 x 14'	3		**3**	pcs	$111.30	est.	$333.90
5/8" plywood sub-treads and risers (A404 det 1: 5/8" plywood subfloor typical for all treads) x 4x8	3		**3**	pcs	$42.00	est.	$126.00
2x10 x 10'	4	16	**20**	pcs	$24.49	quote	$489.80
2x4 PT x 2x4 x 8' PT	1		**1**	pcs	$6.49	est.	$6.49
LVL 1 3/4 x 11 1/4 x 8'		2	**2**	pcs	$63.60	est.	$127.20
5/8" plywood sub-treads and risers x 4x8		2	**2**	pcs	$42.00	est.	$84.00
1 3/4 x 9 1/2 Microllam x 16'		7	**7**	pcs	$105.44	quote	$738.08
1 3/4 x 9 1/2 Microllam x 12'		2	**2**	pcs	$79.08	quote	$158.16
1 3/4 x 9 1/2 Microllam x 18'		7	**7**	pcs	$118.62	quote	$830.34
Simpson LSC adjustable stringer connectors	6		**6**	pcs	$9.50	est.	$57.00
Simpson LUS210 hangers at the winder carriages		6	**6**	pcs	$2.10	est.	$12.60
Simpson H2.5A hurricane ties		70	**70**	pcs	$1.25	est.	$87.50
Simpson A35 framing angles		48	**48**	pcs	$1.35	est.	$64.80
Simpson LSTA24 straps		12	**12**	pcs	$4.50	est.	$54.00
Simpson HUS410 (B10-2 end)		2	**2**	pcs	$24.99	est.	$49.98
2x10 x 14'		4	**4**	pcs	$32.99	est.	$131.96
Simpson HUS210-2 hangers		11	**11**	pcs	$14.50	est.	$159.50
Simpson LSSU210 hangers		12	**12**	pcs	$9.95	est.	$119.40
Simpson LUS210 hangers		16	**16**	pcs	$2.10	est.	$33.60
Blueskin SA 6" x 75' round the skylight W12 curb: up the curb faces and lapped 6" onto the roof board		1	**1**	roll	$72.00	est.	$72.00

Phase 2 before HST	**$14,394**
HST 13%	**$1,871**
Phase 2 including HST	**$16,265**

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order List, Phase 2 – T 1.07-P2