ORDER BY PHASE

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

by William

Two orders. Each line is one product with the total quantity for that phase, all floors together, in the yard's stock lengths. Lumber runs smallest to largest, then engineered lumber, sheet goods, hardware and fasteners, and accessories. Prices: quote = Downtown Lumber 1 May 2026; est. = estimated price, to be re-quoted.

PHASE 1: 1ST FLOOR WALLS, 2ND FLOOR DECK, BALCONY DECK, SITE, CONNECTORS AND FASTENERS

PRODUCT	QTY	UNIT	UNIT PRICE	SRC	EXT. BEFORE HST
1x3 x 8' SPF furring @ 16" (drainage holes drilled)	58	pcs	$2.49	est.	$144.42
1x4 x 12' (let-in diagonal braces and string-line stakes)	30	pcs	$4.99	est.	$149.70
5/4 x 6 cedar decking x 8'	29	pcs	$21.00	est.	$609.00
2x4 x 92 5/8" precut	14	pcs	$3.99	est.	$55.86
2x4 x 8'	3	pcs	$4.49	est.	$13.47
2x4 x 104 5/8" precut	45	pcs	$4.49	quote	$202.05
2x4 x 10'	5	pcs	$5.99	est.	$29.95
2x4 x 12'	6	pcs	$7.49	est.	$44.94
2x4 x 16'	35	pcs	$8.99	quote	$314.65
2x4 PT x 12'	7	pcs	$9.99	est.	$69.93
2x6 x 8'	13	pcs	$7.49	est.	$97.37
2x6 x 104 5/8" precut	29	pcs	$6.25	quote	$181.25
2x6 x 10'	5	pcs	$9.49	est.	$47.45
2x6 x 12'	70	pcs	$11.49	est.	$804.30
2x6 x 16'	26	pcs	$14.99	est.	$389.74
2x8 x 8'	3	pcs	$15.49	est.	$46.47
2x8 x 10'	2	pcs	$18.98	quote	$37.96
2x10 x 16'	4	pcs	$37.99	est.	$151.96
2x12 PT x 16'	2	pcs	$54.99	est.	$109.98
LSL 1 1/4 x 9 1/2 x 12'	12	pcs	$79.08	est.	$948.96
LSL 1 1/2 x 5 1/2 x 10'	2	pcs	$49.50	est.	$99.00
LSL 1 1/2 x 5 1/2 x 12'	2	pcs	$59.40	est.	$118.80
LVL 1 3/4 x 9 1/2 x 12'	3	pcs	$79.08	quote	$237.24
LVL 1 3/4 x 9 1/2 x 16'	6	pcs	$105.44	quote	$632.64
LVL 1 3/4 x 9 1/2 x 18'	3	pcs	$118.62	quote	$355.86
TJI 360 9 1/2" x 16'	27	pcs	$55.20	est.	$1,490.40
1/2" plywood 4x8	38	sheets	$31.99	quote	$1,215.62
3/4" T&G plywood subfloor 4x8	19	sheets	$49.99	quote	$949.81
7/8" roof sheathing board 4x8 (A004: 22 mm)	1	sheets	$58.00	est.	$58.00
DensGlass 5/8" gypsum sheathing 4x8	21	sheets	$44.00	est.	$924.00
Plate washers 3" x 3" x 1/4"	26	pcs	$1.40	est.	$36.40
Simpson H2.5A hurricane ties	8	pcs	$1.25	est.	$10.00
Simpson HGUS5.50/10 (3-ply LVL hanger)	2	pcs	$27.99	quote	$55.98
Simpson IUS2.56/9.5 (TJI face-mount hanger)	14	pcs	$6.25	est.	$87.50
Simpson LUS26 (2x6 hanger)	26	pcs	$1.95	est.	$50.70
Simpson SDS 1/4" x 3" structural screws, 50/box	2	boxes	$45.00	est.	$90.00
1 1/2" x 0.148 joist hanger nails (10d), 5 lb box	7	boxes	$28.00	est.	$196.00
2 3/8" x 0.113 ring-shank strip nails, 5000/box	2	boxes	$68.00	est.	$136.00
3 1/4" x 0.131 strip framing nails (30 deg paper tape), 4000/box	5	boxes	$72.00	est.	$360.00
DensGlass screws #8 x 1 5/8" corrosion-resistant, 1000/box	5	boxes	$58.00	est.	$290.00
Stainless deck screws #8 x 2 1/2", 350/box	2	boxes	$42.00	est.	$84.00
Subfloor screws #8 x 2" (square drive), 2000/pail	2	pails	$75.00	est.	$150.00
Tapcon 1/4" x 3 1/4" concrete screws, 50/box	2	boxes	$38.00	est.	$76.00
1/2" through-bolts with nut and washer (LSL and 2x10 nailers to the steel)	84	bolts	$2.75	est.	$231.00
TEK #12 x 2 3/4" self-drilling screws, 100/box, 2x10 nailer to the W200x36 beam and outriggers	2	boxes	$34.00	est.	$68.00
6 mil poly 12' x 300' (slab vapour barrier is Stego 15 mil, separate)	1	roll	$34.99	quote	$34.99
Blueskin SA 12" x 75' self-adhered membrane over the curb top, lapped down the outside	2	rolls	$135.00	est.	$270.00
Blueskin SA 6" x 75' (window sills, jambs, heads, skylight curb)	1	rolls	$72.00	est.	$72.00
Blueskin primer (Blue Prep or Aquatac), 3.78 L	2	pails	$78.00	est.	$156.00
Gasket between the LSL nailer and the steel column flange, full height both columns (foam sill gasket 5 1/2" x 82' or a Blueskin SA strip)	1	roll	$19.99	quote	$19.99

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order by Phase – T 1.07-OP

ORDER BY PHASE

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

by William

PRODUCT	QTY	UNIT	UNIT PRICE	SRC	EXT. BEFORE HST
Sill gasket 5 1/2" x 82' foam	2	rolls	$19.99	quote	$39.98
Tuck Tape (red sheathing tape) 60 mm x 66 m	8	rolls	$17.99	est.	$143.92
Weather-resistant air barrier: Adhero 3000 self-adhered 4' x 100' (as specified, A004 W1)	5	rolls	$420.00	est.	$2,100.00
PL400 subfloor adhesive 828 mL	14	tubes	$13.99	est.	$195.86
7 1/4" 24T framing blades	6	pcs	$18.00	est.	$108.00
7 1/4" PCD fibre-cement/gypsum blade (DensGlass cutting) and utility knife blades 100-pack (score and snap)	1	each	$65.00	est.	$65.00
Reciprocating saw blades, wood with nails, 10-pack	2	packs	$29.00	est.	$58.00
Utility knife blades, 100-pack	2	packs	$24.00	est.	$48.00
PHASE 1 BEFORE HST					**$15,764.10**

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order by Phase – T 1.07-OP

ORDER BY PHASE

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

by William

PHASE 2: 2ND FLOOR WALLS, ROOFS, PARAPETS AND STAIR ENCLOSURE

PRODUCT	QTY	UNIT	UNIT PRICE	SRC	EXT. BEFORE HST
1x3 x 8' SPF furring @ 16" (drainage holes drilled)	119	pcs	$2.49	est.	$296.31
2x4 x 92 5/8" precut	52	pcs	$3.99	est.	$207.48
2x4 x 8'	1	pcs	$4.49	est.	$4.49
2x4 x 10'	1	pcs	$5.99	est.	$5.99
2x4 x 12'	5	pcs	$7.49	est.	$37.45
2x4 x 16'	16	pcs	$8.99	quote	$143.84
2x4 PT x 8'	1	pcs	$6.49	est.	$6.49
2x6 x 92 5/8" precut	88	pcs	$6.49	quote	$571.12
2x6 x 8'	33	pcs	$7.49	est.	$247.17
2x6 x 104 5/8" precut	2	pcs	$6.25	quote	$12.50
2x6 x 10'	14	pcs	$9.49	est.	$132.86
2x6 x 12'	92	pcs	$11.49	est.	$1,057.08
2x6 x 14'	13	pcs	$9.89	quote	$128.57
2x6 x 16'	55	pcs	$14.99	est.	$824.45
2x8 x 8'	4	pcs	$15.49	est.	$61.96
2x8 x 10'	14	pcs	$18.98	quote	$265.72
2x8 x 12'	2	pcs	$22.99	quote	$45.98
2x10 x 8'	11	pcs	$18.99	est.	$208.89
2x10 x 10'	20	pcs	$24.49	quote	$489.80
2x10 x 12'	3	pcs	$27.98	quote	$83.94
2x10 x 14'	4	pcs	$32.99	est.	$131.96
2x10 x 16'	2	pcs	$37.99	est.	$75.98
LVL 1 3/4 x 7 1/4 x 20'	4	pcs	$100.60	est.	$402.40
LVL 1 3/4 x 9 1/2 x 12'	2	pcs	$79.08	quote	$158.16
LVL 1 3/4 x 9 1/2 x 16'	7	pcs	$105.44	quote	$738.08
LVL 1 3/4 x 9 1/2 x 18'	7	pcs	$118.62	quote	$830.34
LVL 1 3/4 x 11 1/4 x 8'	2	pcs	$63.60	est.	$127.20
LVL 1 3/4 x 11 1/4 x 14'	3	pcs	$111.30	est.	$333.90
TJI 360 9 1/2" x 16'	13	pcs	$55.20	est.	$717.60
TJI 360 9 1/2" x 18'	4	pcs	$62.10	est.	$248.40
TJI 360 9 1/2" x 20'	1	pcs	$69.00	est.	$69.00
1/2" plywood 4x8	22	sheets	$31.99	quote	$703.78
3/4" T&G plywood subfloor 4x8	4	sheets	$49.99	quote	$199.96
3/4" exterior-grade plywood 4x8	11	sheets	$52.99	est.	$582.89
5/8" plywood sub-treads and risers 4x8	5	sheets	$42.00	est.	$210.00
5/8" roof sheathing board 4x8 on the rafters	7	sheets	$42.00	est.	$294.00
7/8" roof sheathing board 4x8 (A004: 22 mm)	14	sheets	$58.00	est.	$812.00
DensGlass 5/8" gypsum sheathing 4x8	45	sheets	$44.00	est.	$1,980.00
Simpson A35 framing angles	48	pcs	$1.35	est.	$64.80
Simpson H2.5A hurricane ties	70	pcs	$1.25	est.	$87.50
Simpson HUS210-2 hangers	11	pcs	$14.50	est.	$159.50
Simpson HUS410 (B10-2 end)	2	pcs	$24.99	est.	$49.98
Simpson IUS2.56/9.5 (TJI face-mount hanger)	31	pcs	$6.25	est.	$193.75
Simpson LSC adjustable stringer connectors	6	pcs	$9.50	est.	$57.00
Simpson LSSU210 hangers	12	pcs	$9.95	est.	$119.40
Simpson LSTA24 straps	12	pcs	$4.50	est.	$54.00
Simpson LUS210 hangers	22	pcs	$2.10	est.	$46.20
Blueskin SA 6" x 75' (window sills, jambs, heads, skylight curb)	1	rolls	$72.00	est.	$72.00
PL400 subfloor adhesive 828 mL	3	tubes	$13.99	est.	$41.97
PHASE 2 BEFORE HST					**$14,393.84**

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order by Phase – T 1.07-OP

ORDER BY PHASE

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

by William

All phases before HST	**$30,157.94**
HST 13%	**$3,920.53**
All phases including HST	**$34,078.47**

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order by Phase – T 1.07-OP