PHASE 1 ORDER LIST: B1, B2, B2B, SITE

Lamb Laneway House and Secondary Suite | 80 Lamb Ave, Toronto, Ontario | North Arrow Limited | Framing package

by William

B1 ground floor walls, B2 second floor deck, B2B balcony deck, and the site items, connectors and fasteners for the whole job. One line per product, the quantity to order in the yard's stock lengths, with the batch split so the delivery can be called off per floor. Prices: quote = Downtown Lumber 1 May 2026; est. = estimated price, to be re-quoted.

PRODUCT	B1	B2	B2B	Site	QTY	UNIT	PRICE	SRC	EXT.
2x6 x 12'	59	3	9		**71**	pcs	$11.49	est.	$815.79
2x6 x 16'	24		2		**26**	pcs	$14.99	est.	$389.74
DensGlass 5/8" gypsum sheathing 4x8 x 4x8	21				**21**	pcs	$44.00	est.	$924.00
1x3 SPF horizontal furring @ 16" (drainage holes drilled) x 1x3 x 8'	58				**58**	pcs	$2.49	est.	$144.42
2x6 x 10'	5				**5**	pcs	$9.49	est.	$47.45
2x6 x 8'	9	4			**13**	pcs	$7.49	est.	$97.37
2x8 x 10'	2				**2**	pcs	$18.98	quote	$37.96
2x8 x 8'	3				**3**	pcs	$15.49	est.	$46.47
2x6 x 104 5/8" precut	29				**29**	pcs	$6.25	quote	$181.25
2x4 x 104 5/8" precut	45				**45**	pcs	$4.49	quote	$202.05
2x4 x 16'	11			24	**35**	pcs	$8.99	quote	$314.65
2x4 x 12'	6				**6**	pcs	$7.49	est.	$44.94
1/2" plywood x 4x8	30				**30**	pcs	$31.99	quote	$959.70
2x4 x 92 5/8" precut	14				**14**	pcs	$3.99	est.	$55.86
2x4 x 8'	3				**3**	pcs	$4.49	est.	$13.47
2x4 x 10'	5				**5**	pcs	$5.99	est.	$29.95
1 1/2 x 5 1/2 LSL x 12'	2				**2**	pcs	$59.40	est.	$118.80
1 1/2 x 5 1/2 LSL x 10'	2				**2**	pcs	$49.50	est.	$99.00
1/2" through-bolts with nut and washer, LSL nailer to the column flange	34				**34**	bolts	$2.75	est.	$93.50
Gasket between the LSL nailer and the steel column flange, full height both columns (foam sill gasket 5 1/2" x 82' or a Blueskin SA strip)	1				**1**	roll	$19.99	quote	$19.99
TEK #12 x 2 3/4" self-drilling screws, 100/box, 2x10 nailer to the W200x36 beam and outriggers		2			**2**	boxes	$34.00	est.	$68.00
1/2" through-bolts with nut and washer, 2x10 nailer to the W200x36 beam and outrigger flanges		50			**50**	bolts	$2.75	est.	$137.50
2x10 x 16'		4			**4**	pcs	$37.99	est.	$151.96
TJI 360 9 1/2" x 16'		29			**29**	pcs	$55.20	est.	$1,600.80
3/4" T&G plywood subfloor 4x8 x 4x8		19			**19**	pcs	$49.99	quote	$949.81
PL400 subfloor adhesive 828 mL		14			**14**	tubes	$13.99	est.	$195.86
1/2" plywood deck sheathing 4x8 (F4: 13 mm plywood under the 2-ply membrane) x 4x8			4		**4**	pcs	$31.99	quote	$127.96
2x4 PT x 12'			7		**7**	pcs	$9.99	est.	$69.93
5/4 x 6 cedar decking x 8'			29		**29**	pcs	$21.00	est.	$609.00
Stainless deck screws #8 x 2 1/2", 350/box			2		**2**	boxes	$42.00	est.	$84.00
7/8 ply x 7/8 4x8		1			**1**	pcs	$58.00	est.	$58.00

PRODUCT	B1	B2	B2B	Site	QTY	UNIT	PRICE	SRC	EXT.
1 1/4 x 9 1/2 LSL x 12'		9			**9**	pcs	$79.08	est.	$711.72
1 3/4 x 9 1/2 Micrallam x 16'		6			**6**	pcs	$105.44	quote	$632.64
1 3/4 x 9 1/2 Micrallam x 12'		3			**3**	pcs	$79.08	quote	$237.24
1 3/4 x 9 1/2 Micrallam x 18'			3		**3**	pcs	$118.62	quote	$355.86
1 1/4 x 9 1/2 x 12' x 12'		3			**3**	pcs	$79.08	est.	$237.24
Plate washers 3" x 3" x 1/4"	26				**26**	pcs	$1.40	est.	$36.40
Simpson HGUS5.50/10 (3-ply LVL hanger)		2			**2**	pcs	$27.99	quote	$55.98
Simpson IUS2.56/9.5 (TJI face-mount hanger)		14			**14**	pcs	$6.25	est.	$87.50
Simpson H2.5A hurricane ties		8			**8**	pcs	$1.25	est.	$10.00
Simpson LUS26 (2x6 hanger)			26		**26**	pcs	$1.95	est.	$50.70
3 1/4" x 0.131 strip framing nails (30 deg paper tape), 4000/box				5	**5**	boxes	$72.00	est.	$360.00
2 3/8" x 0.113 ring-shank strip nails, 5000/box				2	**2**	boxes	$68.00	est.	$136.00
1 1/2" x 0.148 joist hanger nails (10d), 5 lb box				7	**7**	boxes	$28.00	est.	$196.00
Simpson SDS 1/4" x 3" structural screws, 50/box				2	**2**	boxes	$45.00	est.	$90.00
DensGlass screws #8 x 1 5/8" corrosion-resistant, 1000/box				5	**5**	boxes	$58.00	est.	$290.00
Subfloor screws #8 x 2" (square drive), 2000/pail				2	**2**	pails	$75.00	est.	$150.00
Tapcon 1/4" x 3 1/4" concrete screws, 50/box				2	**2**	boxes	$38.00	est.	$76.00
Blueskin SA 12" x 75' self-adhered membrane over the curb top, lapped down the outside	2				**2**	rolls	$135.00	est.	$270.00
Blueskin primer (Blue Prep or Aquatac), 3.78 L	2				**2**	pails	$78.00	est.	$156.00
Sill gasket 5 1/2" x 82' foam	2				**2**	rolls	$19.99	quote	$39.98
2x12 PT x 16'	2				**2**	pcs	$54.99	est.	$109.98
Blueskin SA 6" x 75' (window sills, jambs, head laps)				1	**1**	rolls	$72.00	est.	$72.00
Tuck Tape (red sheathing tape) 60 mm x 66 m				8	**8**	rolls	$17.99	est.	$143.92
Weather-resistant air barrier: Adhero 3000 self-adhered 4' x 100' (as specified, A004 W1)				5	**5**	rolls	$420.00	est.	$2,100.00
6 mil poly 12' x 300' (slab vapour barrier is Stego 15 mil, separate)				1	**1**	roll	$34.99	quote	$34.99
1x4 x 12' let-in style diagonal braces and string-line stakes				30	**30**	pcs	$4.99	est.	$149.70
1/2" plywood 4x8 for guards, ramps and the stair opening cover				4	**4**	sheets	$31.99	quote	$127.96
7 1/4" 24T framing blades				6	**6**	pcs	$18.00	est.	$108.00
7 1/4" PCD fibre-cement/gypsum blade (DensGlass cutting) and utility knife blades 100-pack (score and snap)				1	**1**	each	$65.00	est.	$65.00
Utility knife blades, 100-pack				2	**2**	packs	$24.00	est.	$48.00
Reciprocating saw blades, wood with nails, 10-pack				2	**2**	packs	$29.00	est.	$58.00

Phase 1 before HST	**$15,886**
HST 13%	**$2,065**
Phase 1 including HST	**$17,951**

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order List, Phase 1 – T 1.07-P1