# ORDER LIST

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

by William

## FRAMING ORDER BY FLOOR

80 Lamb Ave, Toronto. For North Arrow Limited (Marek Rudzinski). Prepared by By William Design. Rev T4, 23 Oct 2026.
Two orders, each split by floor and then into lumber, plywood and sheet goods, hardware and fasteners, and accessories. Lumber is totalled for the floor, not by area. The same list is on the GitHub page as a spreadsheet (CSV).

### BASIS

- 100% CD set (30 Sep 2026) and Gulf Engineering structural (20 Oct 2026). Joists and studs counted one by one from the architect's model.
- This is the base order for pricing. Quantities are in the yard's stock lengths, all floors of a phase added together.
- Prices are before HST. quote = Downtown Lumber quote of 1 May 2026. est. = budget price, to be re-quoted. to quote = no price yet.
- Waste included: studs 5%, plates and strapping 10%, sheet goods 8 to 12% with openings not deducted; mineral wool 10% and batts 5% with openings deducted. Joists, rafters, beams and TJI are counted piece by piece with no waste added.

### NOT SETTLED YET (STATUS COLUMN SAYS CONFIRM)

- Roofs and stair enclosure east of grid 2 (the low roof and enclosure at the east end): no roof framing sheet from Gulf Engineering yet. Framed from the architect's model so the order can be priced; re-check when the engineer issues it.
- Enclosure floor between the two headers (six joists): not in the architect's model, added because section 2 on A302 draws the floor continuous. Hossein to confirm.
- Moment frame connection (LSL at the west wall, screws to the steel beam): not specified on the plans; our proposal, Hossein to accept.
- Hurricane ties, framing angles and straps not shown on the drawings: allowed for, confirm with Hossein.
- Exterior mineral wool thickness: the A004 wall schedule gives 75 mm (3"), a detail in the set notes 4". Carried at 75 mm; Kunaal to confirm.

Open questions for the architect and engineer are listed on T 1.00, the first page of the print set.

### HOW TO READ THE LIST

- Line numbers start at 1 in each phase, so a line can be called out as "Phase 1, line 12".
- Lumber runs smallest to largest, the same product in every length side by side, then engineered lumber, sheet goods, insulation, hardware and fasteners, and accessories.
- One name per product, the same name on the print set, the CSV and the 3D model.

### TOTALS

| PHASE | WHAT IS IN IT | LINES | CONFIRM | BEFORE HST |
|---|---|---|---|---|
| **Phase 1** | 1st floor walls, 2nd floor deck, balcony deck, site, connectors and fasteners | 79 | 6 | $20,166.22 |
| **Phase 2** | 2nd floor walls, roofs, parapets and stair enclosure | 69 | 24 | $20,330.95 |
| **All phases before HST** | | | | **$40,497.17** |
| **HST 13%** | | | | **$5,264.63** |
| **All phases including HST** | | | | **$45,761.80** |

**ISSUED FOR BUDGET AND COORDINATION, REV T4, 23 OCT 2026**

80 Lamb Ave – Laneway House
Oct 23, 2026

**Order List – T 1.07-OL**

# ORDER LIST

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

*by* **William**

**PHASE 1: 1ST FLOOR WALLS, 2ND FLOOR DECK, BALCONY, SITE AND FASTENERS**

| # | PRODUCT | QTY | UNIT | UNIT PRICE | SRC | EXT. BEFORE HST | STATUS |
|---|---|---|---|---|---|---|---|
| **1ST FLOOR WALLS** | | | | | | | |
| **Lumber** | | | | | | | |
| 1 | 1x3 x 8' SPF furring @ 16" (drainage holes drilled) | **58** | pcs | $2.49 | est. | $144.42 | |
| 2 | 2x4 x 92 5/8" precut | **14** | pcs | $3.99 | est. | $55.86 | |
| 3 | 2x4 x 8' | **3** | pcs | $4.49 | est. | $13.47 | |
| 4 | 2x4 x 104 5/8" precut | **45** | pcs | $4.49 | quote | $202.05 | |
| 5 | 2x4 x 10' | **5** | pcs | $5.99 | est. | $29.95 | |
| 6 | 2x4 x 12' | **6** | pcs | $7.49 | est. | $44.94 | |
| 7 | 2x4 x 16' | **11** | pcs | $8.99 | quote | $98.89 | |
| 8 | 2x6 x 8' | **9** | pcs | $7.49 | est. | $67.41 | |
| 9 | 2x6 x 104 5/8" precut | **29** | pcs | $6.25 | quote | $181.25 | |
| 10 | 2x6 x 10' | **5** | pcs | $9.49 | est. | $47.45 | |
| 11 | 2x6 x 12' | **59** | pcs | $11.49 | est. | $677.91 | |
| 12 | 2x6 x 16' | **24** | pcs | $14.99 | est. | $359.76 | |
| 13 | 2x8 x 8' | **3** | pcs | $15.49 | est. | $46.47 | |
| 14 | 2x8 x 10' | **2** | pcs | $18.98 | quote | $37.96 | |
| 15 | 2x12 PT x 16' | **2** | pcs | $54.99 | est. | $109.98 | |
| 16 | LSL 1 1/2 x 5 1/2 x 10' | **2** | pcs | $49.50 | est. | $99.00 | **confirm** |
| 17 | LSL 1 1/2 x 5 1/2 x 12' | **2** | pcs | $59.40 | est. | $118.80 | **confirm** |
| **Plywood and sheet goods** | | | | | | | |
| 18 | 1/2" plywood 4x8 | **30** | sheets | $31.99 | quote | $959.70 | |
| 19 | DensGlass 5/8" gypsum sheathing 4x8 | **21** | sheets | $44.00 | est. | $924.00 | |
| **Insulation** | | | | | | | |
| 20 | Mineral wool board 3" (75 mm) semi-rigid, 2'x4', R12ci | **61** | pcs | $24.00 | est. | $1,464.00 | **confirm** |
| 21 | Mineral wool board 5" (125 mm) semi-rigid, 2'x4' (W1a west wall) | **6** | pcs | $40.00 | est. | $240.00 | |
| 22 | R19 mineral fibre batts 5 1/2" for 2x6 at 16" o.c. | **500** | sq ft | $1.30 | est. | $650.00 | |
| **Hardware and fasteners** | | | | | | | |
| 23 | Plate washers 3" x 3" x 1/4" | **26** | pcs | $1.40 | est. | $36.40 | |
| 24 | 1/2" through-bolts with nut and washer (LSL and 2x10 nailers to the steel) | **34** | bolts | $2.75 | est. | $93.50 | |
| **Accessories** | | | | | | | |
| 25 | Blueskin SA 12" x 75' self-adhered membrane over the curb top, lapped down the outside | **2** | rolls | $135.00 | est. | $270.00 | |
| 26 | Blueskin primer (Blue Prep or Aquatac), 3.78 L | **2** | pails | $78.00 | est. | $156.00 | |
| 27 | Gasket between the LSL nailer and the steel column flange, full height both columns (foam sill gasket 5 1/2" x 82' or a Blueskin SA strip) | **1** | roll | $19.99 | quote | $19.99 | |
| 28 | Sill gasket 5 1/2" x 82' foam | **2** | rolls | $19.99 | quote | $39.98 | |
| **1st floor walls subtotal** | | | | | | **$7,189.14** | |
| **2ND FLOOR DECK** | | | | | | | |
| **Lumber** | | | | | | | |
| 29 | 1x3 x 8' SPF furring @ 16" (drainage holes drilled) | **8** | pcs | $2.49 | est. | $19.92 | |
| 30 | 2x6 x 8' | **4** | pcs | $7.49 | est. | $29.96 | |
| 31 | 2x6 x 12' | **3** | pcs | $11.49 | est. | $34.47 | |
| 32 | 2x10 x 16' | **4** | pcs | $37.99 | est. | $151.96 | |
| 33 | LSL 1 1/4 x 9 1/2 x 12' | **12** | pcs | $79.08 | est. | $948.96 | |
| 34 | LVL 1 3/4 x 9 1/2 x 12' | **3** | pcs | $79.08 | quote | $237.24 | |
| 35 | LVL 1 3/4 x 9 1/2 x 16' | **6** | pcs | $105.44 | quote | $632.64 | |
| 36 | TJI 360 9 1/2" x 16' | **27** | pcs | $55.20 | est. | $1,490.40 | |
| **Plywood and sheet goods** | | | | | | | |
| 37 | 3/4" T&G plywood subfloor 4x8 | **19** | sheets | $49.99 | quote | $949.81 | |
| 38 | 7/8" roof sheathing board 4x8 (A004: 22 mm) | **1** | sheets | $58.00 | est. | $58.00 | |
| 39 | DensGlass 5/8" gypsum sheathing 4x8 | **3** | sheets | $44.00 | est. | $132.00 | |
| **Insulation** | | | | | | | |
| 40 | Mineral wool board 3" (75 mm) semi-rigid, 2'x4', R12ci | **9** | pcs | $24.00 | est. | $216.00 | **confirm** |
| 41 | Mineral wool board 5" (125 mm) semi-rigid, 2'x4' (W1a west wall) | **1** | pcs | $40.00 | est. | $40.00 | |
| **Hardware and fasteners** | | | | | | | |
| 42 | Simpson H2.5A hurricane ties | **8** | pcs | $1.25 | est. | $10.00 | **confirm** |
| 43 | Simpson HGUS5.50/10 hangers | **2** | pcs | $27.99 | quote | $55.98 | |

**ISSUED FOR BUDGET AND COORDINATION, REV T4, 23 OCT 2026**

80 Lamb Ave – Laneway House
Oct 23, 2026

**Order List – T 1.07-OL**

# ORDER LIST

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

*by* **William**

| # | PRODUCT | QTY | UNIT | UNIT PRICE | SRC | EXT. BEFORE HST | STATUS |
|---|---|---|---|---|---|---|---|
| 44 | Simpson IUS2.37/9.5 hangers | **14** | pcs | $6.25 | est. | $87.50 | |
| 45 | 1/2" through-bolts with nut and washer (LSL and 2x10 nailers to the steel) | **50** | bolts | $2.75 | est. | $137.50 | |
| 46 | TEK #12 x 2 3/4" self-drilling screws, 100/box, 2x10 nailer to the W200x36 beam and outriggers | **2** | boxes | $34.00 | est. | $68.00 | **confirm** |
| **Accessories** | | | | | | | |
| 47 | PL400 subfloor adhesive 828 mL | **14** | tubes | $13.99 | est. | $195.86 | |
| **2nd floor deck subtotal** | | | | | | **$5,496.20** | |
| **BALCONY DECK** | | | | | | | |
| **Lumber** | | | | | | | |
| 48 | 5/4 x 6 cedar decking x 8' | **29** | pcs | $21.00 | est. | $609.00 | |
| 49 | 2x4 PT x 12' | **7** | pcs | $9.99 | est. | $69.93 | |
| 50 | 2x6 x 12' | **8** | pcs | $11.49 | est. | $91.92 | |
| 51 | 2x6 x 16' | **2** | pcs | $14.99 | est. | $29.98 | |
| 52 | LVL 1 3/4 x 9 1/2 x 18' | **3** | pcs | $118.62 | quote | $355.86 | |
| **Plywood and sheet goods** | | | | | | | |
| 53 | 1/2" plywood 4x8 | **4** | sheets | $31.99 | quote | $127.96 | |
| **Hardware and fasteners** | | | | | | | |
| 54 | Simpson LUS26 hangers | **22** | pcs | $1.95 | est. | $42.90 | |
| 55 | Stainless deck screws #8 x 2 1/2", 350/box | **2** | boxes | $42.00 | est. | $84.00 | |
| **Balcony deck subtotal** | | | | | | **$1,411.55** | |
| **SITE, CONNECTORS AND FASTENERS (WHOLE JOB)** | | | | | | | |
| **Lumber** | | | | | | | |
| 56 | 1x4 x 12' (let-in diagonal braces and string-line stakes) | **30** | pcs | $4.99 | est. | $149.70 | |
| 57 | 2x4 x 16' | **24** | pcs | $8.99 | quote | $215.76 | |
| **Plywood and sheet goods** | | | | | | | |
| 58 | 1/2" plywood 4x8 | **4** | sheets | $31.99 | quote | $127.96 | |
| **Insulation** | | | | | | | |
| 59 | Insulation pins with 2" washers (temporary hold until the furring is on), 100/box | **8** | boxes | $55.00 | est. | $440.00 | |
| **Hardware and fasteners** | | | | | | | |
| 60 | Simpson SDW22338 Strong-Drive SDW EWP-PLY screws (2-ply 1 3/4" LVL), 50/box | **1** | boxes | $38.00 | est. | $38.00 | |
| 61 | Simpson SDW22500 Strong-Drive SDW EWP-PLY screws (3-ply 1 3/4" LVL), 50/box | **3** | boxes | $48.00 | est. | $144.00 | |
| 62 | Simpson SDW22638 Strong-Drive SDW EWP-PLY screws (4-ply 1 3/4" LVL), 50/box | **1** | boxes | $58.00 | est. | $58.00 | |
| 63 | #10 x 6" exterior coated (ACQ-rated) wood screws, 100/box, furring through the 3" mineral wool | **13** | boxes | $42.00 | est. | $546.00 | |
| 64 | #14 x 8" exterior coated (ACQ-rated) wood screws, 50/box, furring through the 5" mineral wool (west wall) | **2** | boxes | $38.00 | est. | $76.00 | |
| 65 | 1 1/2" x 0.148 joist hanger nails (10d), 5 lb box | **6** | boxes | $28.00 | est. | $168.00 | |
| 66 | 16d common nails 0.162" x 3 1/2" galvanized, 5 lb box (about 245) | **2** | boxes | $22.00 | est. | $44.00 | |
| 67 | 2 3/8" x 0.113 ring-shank strip nails, 5000/box | **2** | boxes | $68.00 | est. | $136.00 | |
| 68 | 3 1/4" x 0.131 strip framing nails (30 deg paper tape), 4000/box | **5** | boxes | $72.00 | est. | $360.00 | |
| 69 | DensGlass screws #8 x 1 5/8" corrosion-resistant, 1000/box | **5** | boxes | $58.00 | est. | $290.00 | |
| 70 | Subfloor screws #8 x 2" (square drive), 2000/pail | **2** | pails | $75.00 | est. | $150.00 | |
| 71 | Tapcon 1/4" x 3 1/4" concrete screws, 50/box | **2** | boxes | $38.00 | est. | $76.00 | |
| **Accessories** | | | | | | | |
| 72 | 6 mil poly 12' x 300' (slab vapour barrier is Stego 15 mil, separate) | **1** | roll | $34.99 | quote | $34.99 | |
| 73 | Blueskin SA 6" x 75' (window sills, jambs, heads, skylight curb) | **1** | rolls | $72.00 | est. | $72.00 | |
| 74 | Tuck Tape (red sheathing tape) 60 mm x 66 m | **8** | rolls | $17.99 | est. | $143.92 | |
| 75 | Weather-resistant air barrier: Adhero 3000 self-adhered 4' x 100' (as specified, A004 W1) | **6** | rolls | $420.00 | est. | $2,520.00 | |
| 76 | 7 1/4" 24T framing blades | **6** | pcs | $18.00 | est. | $108.00 | |
| 77 | 7 1/4" PCD fibre-cement/gypsum blade (DensGlass cutting) and utility knife blades 100-pack (score and snap) | **1** | each | $65.00 | est. | $65.00 | |
| 78 | Reciprocating saw blades, wood with nails, 10-pack | **2** | packs | $29.00 | est. | $58.00 | |
| 79 | Utility knife blades, 100-pack | **2** | packs | $24.00 | est. | $48.00 | |
| **Site, connectors and fasteners (whole job) subtotal** | | | | | | **$6,069.33** | |
| **PHASE 1 BEFORE HST** | | | | | | **$20,166.22** | |

**ISSUED FOR BUDGET AND COORDINATION, REV T4, 23 OCT 2026**

80 Lamb Ave – Laneway House
Oct 23, 2026

**Order List – T 1.07-OL**

# ORDER LIST

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

*by* **William**

**PHASE 2: 2ND FLOOR WALLS, ROOFS, PARAPETS, STAIR ENCLOSURE**

| # | PRODUCT | QTY | UNIT | UNIT PRICE | SRC | EXT. BEFORE HST | STATUS |
|---|---|---|---|---|---|---|---|
| **2ND FLOOR WALLS** | | | | | | | |
| **Lumber** | | | | | | | |
| 1 | 1x3 x 8' SPF furring @ 16" (drainage holes drilled) | **78** | pcs | $2.49 | est. | $194.22 | |
| 2 | 2x4 x 92 5/8" precut | **52** | pcs | $3.99 | est. | $207.48 | |
| 3 | 2x4 x 8' | **1** | pcs | $4.49 | est. | $4.49 | |
| 4 | 2x4 x 10' | **1** | pcs | $5.99 | est. | $5.99 | |
| 5 | 2x4 x 12' | **5** | pcs | $7.49 | est. | $37.45 | |
| 6 | 2x4 x 16' | **7** | pcs | $8.99 | quote | $62.93 | |
| 7 | 2x4 PT x 8' | **1** | pcs | $6.49 | est. | $6.49 | |
| 8 | 2x6 x 92 5/8" precut | **54** | pcs | $6.49 | quote | $350.46 | |
| 9 | 2x6 x 8' | **3** | pcs | $7.49 | est. | $22.47 | |
| 10 | 2x6 x 104 5/8" precut | **2** | pcs | $6.25 | quote | $12.50 | |
| 11 | 2x6 x 10' | **6** | pcs | $9.49 | est. | $56.94 | |
| 12 | 2x6 x 12' | **74** | pcs | $11.49 | est. | $850.26 | |
| 13 | 2x6 x 14' | **7** | pcs | $9.89 | quote | $69.23 | |
| 14 | 2x6 x 16' | **24** | pcs | $14.99 | est. | $359.76 | |
| 15 | 2x8 x 8' | **4** | pcs | $15.49 | est. | $61.96 | |
| 16 | 2x8 x 10' | **1** | pcs | $18.98 | quote | $18.98 | |
| 17 | 2x10 x 10' | **4** | pcs | $24.49 | quote | $97.96 | |
| 18 | LVL 1 3/4 x 11 1/4 x 14' | **3** | pcs | $111.30 | est. | $333.90 | |
| **Plywood and sheet goods** | | | | | | | |
| 19 | 1/2" plywood 4x8 | **15** | sheets | $31.99 | quote | $479.85 | |
| 20 | 5/8" plywood sub-treads and risers 4x8 | **3** | sheets | $42.00 | est. | $126.00 | |
| 21 | DensGlass 5/8" gypsum sheathing 4x8 | **29** | sheets | $44.00 | est. | $1,276.00 | |
| **Insulation** | | | | | | | |
| 22 | Mineral wool board 3" (75 mm) semi-rigid, 2'x4', R12ci | **91** | pcs | $24.00 | est. | $2,184.00 | **confirm** |
| 23 | Mineral wool board 5" (125 mm) semi-rigid, 2'x4' (W1a west wall) | **7** | pcs | $40.00 | est. | $280.00 | |
| 24 | R19 mineral fibre batts 5 1/2" for 2x6 at 16" o.c. | **715** | sq ft | $1.30 | est. | $929.50 | |
| **2nd floor walls subtotal** | | | | | | **$8,028.82** | |
| **ROOFS, PARAPETS AND STAIR ENCLOSURE** | | | | | | | |
| **Lumber** | | | | | | | |
| 25 | 1x3 x 8' SPF furring @ 16" (drainage holes drilled) | **71** | pcs | $2.49 | est. | $176.79 | |
| 26 | 2x4 x 16' | **9** | pcs | $8.99 | quote | $80.91 | **confirm** |
| 27 | 2x6 x 92 5/8" precut | **34** | pcs | $6.49 | quote | $220.66 | |
| 28 | 2x6 x 8' | **30** | pcs | $7.49 | est. | $224.70 | |
| 29 | 2x6 x 10' | **8** | pcs | $9.49 | est. | $75.92 | **confirm** |
| 30 | 2x6 x 12' | **18** | pcs | $11.49 | est. | $206.82 | |
| 31 | 2x6 x 14' | **6** | pcs | $9.89 | quote | $59.34 | **confirm** |
| 32 | 2x6 x 16' | **31** | pcs | $14.99 | est. | $464.69 | |
| 33 | 2x8 x 10' | **13** | pcs | $18.98 | quote | $246.74 | **confirm** |
| 34 | 2x8 x 12' | **2** | pcs | $22.99 | quote | $45.98 | |
| 35 | 2x10 x 8' | **11** | pcs | $18.99 | est. | $208.89 | **confirm** |
| 36 | 2x10 x 10' | **16** | pcs | $24.49 | quote | $391.84 | **confirm** |
| 37 | 2x10 x 12' | **3** | pcs | $27.98 | quote | $83.94 | |
| 38 | 2x10 x 14' | **4** | pcs | $32.99 | est. | $131.96 | **confirm** |
| 39 | 2x10 x 16' | **2** | pcs | $37.99 | est. | $75.98 | **confirm** |
| 40 | LVL 1 3/4 x 7 1/4 x 20' | **4** | pcs | $100.60 | est. | $402.40 | **confirm** |
| 41 | LVL 1 3/4 x 9 1/2 x 12' | **2** | pcs | $79.08 | quote | $158.16 | |
| 42 | LVL 1 3/4 x 9 1/2 x 16' | **7** | pcs | $105.44 | quote | $738.08 | |
| 43 | LVL 1 3/4 x 9 1/2 x 18' | **7** | pcs | $118.62 | quote | $830.34 | |
| 44 | LVL 1 3/4 x 11 1/4 x 8' | **2** | pcs | $63.60 | est. | $127.20 | **confirm** |
| 45 | TJI 360 9 1/2" x 16' | **13** | pcs | $55.20 | est. | $717.60 | **confirm** |
| 46 | TJI 360 9 1/2" x 18' | **4** | pcs | $62.10 | est. | $248.40 | **confirm** |
| 47 | TJI 360 9 1/2" x 20' | **1** | pcs | $69.00 | est. | $69.00 | **confirm** |
| **Plywood and sheet goods** | | | | | | | |
| 48 | 1/2" plywood 4x8 | **7** | sheets | $31.99 | quote | $223.93 | |

**ISSUED FOR BUDGET AND COORDINATION, REV T4, 23 OCT 2026**

80 Lamb Ave – Laneway House
Oct 23, 2026

**Order List – T 1.07-OL**

# ORDER LIST

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

*by* **William**

| # | PRODUCT | QTY | UNIT | UNIT PRICE | SRC | EXT. BEFORE HST | STATUS |
|---|---|---|---|---|---|---|---|
| 49 | 3/4" T&G plywood subfloor 4x8 | **4** | sheets | $49.99 | quote | $199.96 | |
| 50 | 3/4" exterior-grade plywood 4x8 | **11** | sheets | $52.99 | est. | $582.89 | |
| 51 | 5/8" plywood sub-treads and risers 4x8 | **2** | sheets | $42.00 | est. | $84.00 | |
| 52 | 5/8" roof sheathing board 4x8 on the rafters | **7** | sheets | $42.00 | est. | $294.00 | |
| 53 | 7/8" roof sheathing board 4x8 (A004: 22 mm) | **14** | sheets | $58.00 | est. | $812.00 | |
| 54 | DensGlass 5/8" gypsum sheathing 4x8 | **22** | sheets | $44.00 | est. | $968.00 | |
| **Insulation** | | | | | | | |
| 55 | Mineral wool board 3" (75 mm) semi-rigid, 2'x4', R12ci | **71** | pcs | $24.00 | est. | $1,704.00 | **confirm** |
| 56 | Mineral wool board 5" (125 mm) semi-rigid, 2'x4' (W1a west wall) | **6** | pcs | $40.00 | est. | $240.00 | |
| 57 | R19 mineral fibre batts 5 1/2" for 2x6 at 16" o.c. | **315** | sq ft | $1.30 | est. | $409.50 | |
| **Hardware and fasteners** | | | | | | | |
| 58 | Simpson A35 framing angles | **48** | pcs | $1.35 | est. | $64.80 | **confirm** |
| 59 | Simpson H2.5A hurricane ties | **70** | pcs | $1.25 | est. | $87.50 | **confirm** |
| 60 | Simpson HUS210-2 hangers | **9** | pcs | $14.50 | est. | $130.50 | **confirm** |
| 61 | Simpson HUS410 hangers | **1** | pcs | $24.99 | est. | $24.99 | |
| 62 | Simpson ITS2.37/9.5 hangers | **13** | pcs | $7.95 | est. | $103.35 | **confirm** |
| 63 | Simpson IUS2.37/9.5 hangers | **12** | pcs | $6.25 | est. | $75.00 | **confirm** |
| 64 | Simpson LSSR210-2Z hangers | **4** | pcs | $17.50 | est. | $70.00 | **confirm** |
| 65 | Simpson LSSR210Z hangers | **4** | pcs | $9.95 | est. | $39.80 | **confirm** |
| 66 | Simpson LSTA24 straps | **12** | pcs | $4.50 | est. | $54.00 | **confirm** |
| 67 | Simpson LUS210 hangers | **16** | pcs | $2.10 | est. | $33.60 | **confirm** |
| **Accessories** | | | | | | | |
| 68 | Blueskin SA 6" x 75' (window sills, jambs, heads, skylight curb) | **1** | rolls | $72.00 | est. | $72.00 | |
| 69 | PL400 subfloor adhesive 828 mL | **3** | tubes | $13.99 | est. | $41.97 | |
| **Roofs, parapets and stair enclosure subtotal** | | | | | | **$12,302.13** | |
| **PHASE 2 BEFORE HST** | | | | | | **$20,330.95** | |

| | |
|---|---|
| **All phases before HST** | **$40,497.17** |
| **HST 13%** | **$5,264.63** |
| **All phases including HST** | **$45,761.80** |

Waste included: studs 5%, plates and strapping 10%, sheet goods 8 to 12% with openings not deducted; mineral wool 10% and batts 5% with openings deducted. Joists, rafters, beams and TJI are counted piece by piece with no waste added.

**ISSUED FOR BUDGET AND COORDINATION, REV T4, 23 OCT 2026**

80 Lamb Ave – Laneway House
Oct 23, 2026

**Order List – T 1.07-OL**