ORDER LIST

by William

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

One list per phase. Each floor is grouped lumber (smallest to largest, then engineered), plywood and sheet goods, hardware and fasteners, then accessories. Lumber is totalled for the floor, not by area. Prices: quote = Downtown Lumber 1 May 2026; est. = estimated price, to be re-quoted. The same list is on the GitHub page as a spreadsheet (CSV).

PHASE 1: 1ST FLOOR WALLS, 2ND FLOOR DECK, BALCONY, SITE AND FASTENERS

PRODUCT	QTY	UNIT	UNIT PRICE	SRC	EXT. BEFORE HST
1ST FLOOR WALLS					
Lumber					
1x3 x 8' SPF furring @ 16" (drainage holes drilled)	**58**	pcs	$2.49	est.	$144.42
2x4 x 92 5/8" precut	**14**	pcs	$3.99	est.	$55.86
2x4 x 8'	**3**	pcs	$4.49	est.	$13.47
2x4 x 104 5/8" precut	**45**	pcs	$4.49	quote	$202.05
2x4 x 10'	**5**	pcs	$5.99	est.	$29.95
2x4 x 12'	**6**	pcs	$7.49	est.	$44.94
2x4 x 16'	**11**	pcs	$8.99	quote	$98.89
2x6 x 8'	**9**	pcs	$7.49	est.	$67.41
2x6 x 104 5/8" precut	**29**	pcs	$6.25	quote	$181.25
2x6 x 10'	**5**	pcs	$9.49	est.	$47.45
2x6 x 12'	**59**	pcs	$11.49	est.	$677.91
2x6 x 16'	**24**	pcs	$14.99	est.	$359.76
2x8 x 8'	**3**	pcs	$15.49	est.	$46.47
2x8 x 10'	**2**	pcs	$18.98	quote	$37.96
2x12 PT x 16'	**2**	pcs	$54.99	est.	$109.98
LSL 1 1/2 x 5 1/2 x 10'	**2**	pcs	$49.50	est.	$99.00
LSL 1 1/2 x 5 1/2 x 12'	**2**	pcs	$59.40	est.	$118.80
Plywood and sheet goods					
1/2" plywood 4x8	**30**	sheets	$31.99	quote	$959.70
DensGlass 5/8" gypsum sheathing 4x8	**21**	sheets	$44.00	est.	$924.00
Hardware and fasteners					
Plate washers 3" x 3" x 1/4"	**26**	pcs	$1.40	est.	$36.40
1/2" through-bolts with nut and washer (LSL and 2x10 nailers to the steel)	**34**	bolts	$2.75	est.	$93.50
Accessories					
Blueskin SA 12" x 75' self-adhered membrane over the curb top, lapped down the outside	**2**	rolls	$135.00	est.	$270.00
Blueskin primer (Blue Prep or Aquatac), 3.78 L	**2**	pails	$78.00	est.	$156.00
Gasket between the LSL nailer and the steel column flange, full height both columns (foam sill gasket 5 1/2" x 82' or a Blueskin SA strip)	**1**	roll	$19.99	quote	$19.99
Sill gasket 5 1/2" x 82' foam	**2**	rolls	$19.99	quote	$39.98
1st floor walls subtotal					**$4,835.14**
2ND FLOOR DECK					
Lumber					
2x6 x 8'	**4**	pcs	$7.49	est.	$29.96
2x6 x 12'	**3**	pcs	$11.49	est.	$34.47
2x10 x 16'	**4**	pcs	$37.99	est.	$151.96
LSL 1 1/4 x 9 1/2 x 12'	**12**	pcs	$79.08	est.	$948.96
LVL 1 3/4 x 9 1/2 x 12'	**3**	pcs	$79.08	quote	$237.24
LVL 1 3/4 x 9 1/2 x 16'	**6**	pcs	$105.44	quote	$632.64
TJI 360 9 1/2" x 16'	**27**	pcs	$55.20	est.	$1,490.40
Plywood and sheet goods					
3/4" T&G plywood subfloor 4x8	**19**	sheets	$49.99	quote	$949.81
7/8" roof sheathing board 4x8 (A004: 22 mm)	**1**	sheets	$58.00	est.	$58.00
Hardware and fasteners					
Simpson H2.5A hurricane ties	**8**	pcs	$1.25	est.	$10.00

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order List – T 1.07-OL

ORDER LIST

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

by **William**

PRODUCT	QTY	UNIT	UNIT PRICE	SRC	EXT. BEFORE HST
Simpson HGUS5.50/10 (3-ply LVL hanger)	**2**	pcs	$27.99	quote	$55.98
Simpson IUS2.56/9.5 (TJI face-mount hanger)	**14**	pcs	$6.25	est.	$87.50
1/2" through-bolts with nut and washer (LSL and 2x10 nailers to the steel)	**50**	bolts	$2.75	est.	$137.50
TEK #12 x 2 3/4" self-drilling screws, 100/box, 2x10 nailer to the W200x36 beam and outriggers	**2**	boxes	$34.00	est.	$68.00
Accessories					
PL400 subfloor adhesive 828 mL	**14**	tubes	$13.99	est.	$195.86
2nd floor deck subtotal					**$5,088.28**
BALCONY DECK					
Lumber					
5/4 x 6 cedar decking x 8'	**29**	pcs	$21.00	est.	$609.00
2x4 PT x 12'	**7**	pcs	$9.99	est.	$69.93
2x6 x 12'	**8**	pcs	$11.49	est.	$91.92
2x6 x 16'	**2**	pcs	$14.99	est.	$29.98
LVL 1 3/4 x 9 1/2 x 18'	**3**	pcs	$118.62	quote	$355.86
Plywood and sheet goods					
1/2" plywood 4x8	**4**	sheets	$31.99	quote	$127.96
Hardware and fasteners					
Simpson LUS26 (2x6 hanger)	**26**	pcs	$1.95	est.	$50.70
Stainless deck screws #8 x 2 1/2", 350/box	**2**	boxes	$42.00	est.	$84.00
Balcony deck subtotal					**$1,419.35**
SITE, CONNECTORS AND FASTENERS (WHOLE JOB)					
Lumber					
1x4 x 12' (let-in diagonal braces and string-line stakes)	**30**	pcs	$4.99	est.	$149.70
2x4 x 16'	**24**	pcs	$8.99	quote	$215.76
Plywood and sheet goods					
1/2" plywood 4x8	**4**	sheets	$31.99	quote	$127.96
Hardware and fasteners					
Simpson SDS 1/4" x 3" structural screws, 50/box	**2**	boxes	$45.00	est.	$90.00
1 1/2" x 0.148 joist hanger nails (10d), 5 lb box	**7**	boxes	$28.00	est.	$196.00
2 3/8" x 0.113 ring-shank strip nails, 5000/box	**2**	boxes	$68.00	est.	$136.00
3 1/4" x 0.131 strip framing nails (30 deg paper tape), 4000/box	**5**	boxes	$72.00	est.	$360.00
DensGlass screws #8 x 1 5/8" corrosion-resistant, 1000/box	**5**	boxes	$58.00	est.	$290.00
Subfloor screws #8 x 2" (square drive), 2000/pail	**2**	pails	$75.00	est.	$150.00
Tapcon 1/4" x 3 1/4" concrete screws, 50/box	**2**	boxes	$38.00	est.	$76.00
Accessories					
6 mil poly 12' x 300' (slab vapour barrier is Stego 15 mil, separate)	**1**	roll	$34.99	quote	$34.99
Blueskin SA 6" x 75' (window sills, jambs, heads, skylight curb)	**1**	rolls	$72.00	est.	$72.00
Tuck Tape (red sheathing tape) 60 mm x 66 m	**8**	rolls	$17.99	est.	$143.92
Weather-resistant air barrier: Adhero 3000 self-adhered 4' x 100' (as specified, A004 W1)	**5**	rolls	$420.00	est.	$2,100.00
7 1/4" 24T framing blades	**6**	pcs	$18.00	est.	$108.00
7 1/4" PCD fibre-cement/gypsum blade (DensGlass cutting) and utility knife blades 100-pack (score and snap)	**1**	each	$65.00	est.	$65.00
Reciprocating saw blades, wood with nails, 10-pack	**2**	packs	$29.00	est.	$58.00
Utility knife blades, 100-pack	**2**	packs	$24.00	est.	$48.00
Site, connectors and fasteners (whole job) subtotal					**$4,421.33**
PHASE 1 BEFORE HST					**$15,764.10**

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order List – T 1.07-OL

ORDER LIST

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

by William

PHASE 2: 2ND FLOOR WALLS, ROOFS, PARAPETS, STAIR ENCLOSURE

PRODUCT	QTY	UNIT	UNIT PRICE	SRC	EXT. BEFORE HST
2ND FLOOR WALLS					
Lumber					
1x3 x 8' SPF furring @ 16" (drainage holes drilled)	**78**	pcs	$2.49	est.	$194.22
2x4 x 92 5/8" precut	**52**	pcs	$3.99	est.	$207.48
2x4 x 8'	**1**	pcs	$4.49	est.	$4.49
2x4 x 10'	**1**	pcs	$5.99	est.	$5.99
2x4 x 12'	**5**	pcs	$7.49	est.	$37.45
2x4 x 16'	**7**	pcs	$8.99	quote	$62.93
2x4 PT x 8'	**1**	pcs	$6.49	est.	$6.49
2x6 x 92 5/8" precut	**54**	pcs	$6.49	quote	$350.46
2x6 x 8'	**3**	pcs	$7.49	est.	$22.47
2x6 x 104 5/8" precut	**2**	pcs	$6.25	quote	$12.50
2x6 x 10'	**6**	pcs	$9.49	est.	$56.94
2x6 x 12'	**74**	pcs	$11.49	est.	$850.26
2x6 x 14'	**7**	pcs	$9.89	quote	$69.23
2x6 x 16'	**24**	pcs	$14.99	est.	$359.76
2x8 x 8'	**4**	pcs	$15.49	est.	$61.96
2x8 x 10'	**1**	pcs	$18.98	quote	$18.98
2x10 x 10'	**4**	pcs	$24.49	quote	$97.96
LVL 1 3/4 x 11 1/4 x 14'	**3**	pcs	$111.30	est.	$333.90
Plywood and sheet goods					
1/2" plywood 4x8	**15**	sheets	$31.99	quote	$479.85
5/8" plywood sub-treads and risers 4x8	**3**	sheets	$42.00	est.	$126.00
DensGlass 5/8" gypsum sheathing 4x8	**29**	sheets	$44.00	est.	$1,276.00
Hardware and fasteners					
Simpson LSC adjustable stringer connectors	**6**	pcs	$9.50	est.	$57.00
2nd floor walls subtotal					**$4,692.32**
ROOFS, PARAPETS AND STAIR ENCLOSURE					
Lumber					
1x3 x 8' SPF furring @ 16" (drainage holes drilled)	**41**	pcs	$2.49	est.	$102.09
2x4 x 16'	**9**	pcs	$8.99	quote	$80.91
2x6 x 92 5/8" precut	**34**	pcs	$6.49	quote	$220.66
2x6 x 8'	**30**	pcs	$7.49	est.	$224.70
2x6 x 10'	**8**	pcs	$9.49	est.	$75.92
2x6 x 12'	**18**	pcs	$11.49	est.	$206.82
2x6 x 14'	**6**	pcs	$9.89	quote	$59.34
2x6 x 16'	**31**	pcs	$14.99	est.	$464.69
2x8 x 10'	**13**	pcs	$18.98	quote	$246.74
2x8 x 12'	**2**	pcs	$22.99	quote	$45.98
2x10 x 8'	**11**	pcs	$18.99	est.	$208.89
2x10 x 10'	**16**	pcs	$24.49	quote	$391.84
2x10 x 12'	**3**	pcs	$27.98	quote	$83.94
2x10 x 14'	**4**	pcs	$32.99	est.	$131.96
2x10 x 16'	**2**	pcs	$37.99	est.	$75.98
LVL 1 3/4 x 7 1/4 x 20'	**4**	pcs	$100.60	est.	$402.40
LVL 1 3/4 x 9 1/2 x 12'	**2**	pcs	$79.08	quote	$158.16
LVL 1 3/4 x 9 1/2 x 16'	**7**	pcs	$105.44	quote	$738.08
LVL 1 3/4 x 9 1/2 x 18'	**7**	pcs	$118.62	quote	$830.34
LVL 1 3/4 x 11 1/4 x 8'	**2**	pcs	$63.60	est.	$127.20
TJI 360 9 1/2" x 16'	**13**	pcs	$55.20	est.	$717.60
TJI 360 9 1/2" x 18'	**4**	pcs	$62.10	est.	$248.40
TJI 360 9 1/2" x 20'	**1**	pcs	$69.00	est.	$69.00

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order List – T 1.07-OL

ORDER LIST

by William

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

PRODUCT	QTY	UNIT	UNIT PRICE	SRC	EXT. BEFORE HST
Plywood and sheet goods					
1/2" plywood 4x8	**7**	sheets	$31.99	quote	$223.93
3/4" T&G plywood subfloor 4x8	**4**	sheets	$49.99	quote	$199.96
3/4" exterior-grade plywood 4x8	**11**	sheets	$52.99	est.	$582.89
5/8" plywood sub-treads and risers 4x8	**2**	sheets	$42.00	est.	$84.00
5/8" roof sheathing board 4x8 on the rafters	**7**	sheets	$42.00	est.	$294.00
7/8" roof sheathing board 4x8 (A004: 22 mm)	**14**	sheets	$58.00	est.	$812.00
DensGlass 5/8" gypsum sheathing 4x8	**16**	sheets	$44.00	est.	$704.00
Hardware and fasteners					
Simpson A35 framing angles	**48**	pcs	$1.35	est.	$64.80
Simpson H2.5A hurricane ties	**70**	pcs	$1.25	est.	$87.50
Simpson HUS210-2 hangers	**11**	pcs	$14.50	est.	$159.50
Simpson HUS410 (B10-2 end)	**2**	pcs	$24.99	est.	$49.98
Simpson IUS2.56/9.5 (TJI face-mount hanger)	**31**	pcs	$6.25	est.	$193.75
Simpson LSSU210 hangers	**12**	pcs	$9.95	est.	$119.40
Simpson LSTA24 straps	**12**	pcs	$4.50	est.	$54.00
Simpson LUS210 hangers	**22**	pcs	$2.10	est.	$46.20
Accessories					
Blueskin SA 6" x 75' (window sills, jambs, heads, skylight curb)	**1**	rolls	$72.00	est.	$72.00
PL400 subfloor adhesive 828 mL	**3**	tubes	$13.99	est.	$41.97
Roofs, parapets and stair enclosure subtotal					**$9,701.52**
PHASE 2 BEFORE HST					**$14,393.84**

All phases before HST	**$30,157.94**
HST 13%	**$3,920.53**
All phases including HST	**$34,078.47**

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order List – T 1.07-OL