PHASE 2 ORDER LIST: B3, B4

Lamb Laneway House and Secondary Suite | 80 Lamb Ave, Toronto, Ontario | North Arrow Limited | Framing package

by William

B3 second floor walls and B4 roofs, parapets and the stair enclosure. One line per product, the quantity to order in the yard's stock lengths, with the batch split so the delivery can be called off per floor. Prices: quote = Downtown Lumber 1 May 2026; est. = estimated price, to be re-quoted.

PRODUCT	B3	B4	QTY	UNIT	PRICE	SRC	EXT.
2x4 x 92 5/8" precut	52		**52**	pcs	$3.99	est.	$207.48
2x4 x 8'	1		**1**	pcs	$4.49	est.	$4.49
2x4 x 10'	1		**1**	pcs	$5.99	est.	$5.99
2x4 x 12'	5		**5**	pcs	$7.49	est.	$37.45
2x4 x 16'	7	9	**16**	pcs	$8.99	quote	$143.84
2x6 x 92 5/8" precut	54	34	**88**	pcs	$6.49	quote	$571.12
2x6 x 8'	3	30	**33**	pcs	$7.49	est.	$247.17
2x6 x 104 5/8" precut	2		**2**	pcs	$6.25	quote	$12.50
2x6 x 10'	6	8	**14**	pcs	$9.49	est.	$132.86
2x6 x 12'	74	18	**92**	pcs	$11.49	est.	$1,057.08
2x6 x 14'	7	6	**13**	pcs	$9.89	quote	$128.57
2x6 x 16'	24	31	**55**	pcs	$14.99	est.	$824.45
2x8 x 8'	4		**4**	pcs	$15.49	est.	$61.96
2x8 x 10'	1	13	**14**	pcs	$18.98	quote	$265.72
2x8 x 12'		2	**2**	pcs	$22.99	quote	$45.98
2x10 x 8'		11	**11**	pcs	$18.99	est.	$208.89
2x10 x 10'	4	16	**20**	pcs	$24.49	quote	$489.80
2x10 x 12'		3	**3**	pcs	$27.98	quote	$83.94
2x10 x 14'		4	**4**	pcs	$32.99	est.	$131.96
2x10 x 16'		2	**2**	pcs	$37.99	est.	$75.98
2x4 PT x 8'	1		**1**	pcs	$6.49	est.	$6.49
1x3 SPF horizontal furring @ 16" (drainage holes drilled) x 1x3 x 8'	78	41	**119**	pcs	$2.49	est.	$296.31
LVL 1 3/4 x 11 1/4 x 8'		2	**2**	pcs	$63.60	est.	$127.20
LVL 1 3/4 x 11 1/4 x 14'	3		**3**	pcs	$111.30	est.	$333.90
LVL 1 3/4 x 7 1/4 x 20'		4	**4**	pcs	$100.60	est.	$402.40

PRODUCT	B3	B4	QTY	UNIT	PRICE	SRC	EXT.
LVL 1 3/4 x 9 1/2 x 12'		2	**2**	pcs	$79.08	quote	$158.16
LVL 1 3/4 x 9 1/2 x 16'		7	**7**	pcs	$105.44	quote	$738.08
LVL 1 3/4 x 9 1/2 x 18'		7	**7**	pcs	$118.62	quote	$830.34
TJI 360 9 1/2" x 16'		13	**13**	pcs	$55.20	est.	$717.60
TJI 360 9 1/2" x 18'		4	**4**	pcs	$62.10	est.	$248.40
TJI 360 9 1/2" x 20'		1	**1**	pcs	$69.00	est.	$69.00
1/2" plywood 4x8	15	7	**22**	pcs	$31.99	quote	$703.78
3/4" T&G plywood subfloor 4x8		4	**4**	pcs	$49.99	quote	$199.96
3/4" exterior-grade plywood 4x8		11	**11**	pcs	$52.99	est.	$582.89
5/8" plywood sub-treads and risers 4x8	3	2	**5**	pcs	$42.00	est.	$210.00
5/8" roof sheathing board 4x8 on the rafters		7	**7**	pcs	$42.00	est.	$294.00
7/8" roof sheathing board 4x8 (A004: 22 mm)		14	**14**	pcs	$58.00	est.	$812.00
DensGlass 5/8" gypsum sheathing 4x8	29	16	**45**	pcs	$44.00	est.	$1,980.00
Simpson A35 framing angles		48	**48**	pcs	$1.35	est.	$64.80
Simpson H2.5A hurricane ties		70	**70**	pcs	$1.25	est.	$87.50
Simpson HUS210-2 hangers		11	**11**	pcs	$14.50	est.	$159.50
Simpson HUS410 (B10-2 end)		2	**2**	pcs	$24.99	est.	$49.98
Simpson IUS2.56/9.5 (TJI face-mount hanger)		31	**31**	pcs	$6.25	est.	$193.75
Simpson LSC adjustable stringer connectors	6		**6**	pcs	$9.50	est.	$57.00
Simpson LSSU210 hangers		12	**12**	pcs	$9.95	est.	$119.40
Simpson LSTA24 straps		12	**12**	pcs	$4.50	est.	$54.00
Simpson LUS210 hangers		22	**22**	pcs	$2.10	est.	$46.20
Blueskin SA 6" x 75' (window sills, jambs, heads, skylight curb)		1	**1**	rolls	$72.00	est.	$72.00
PL400 subfloor adhesive 828 mL		3	**3**	tubes	$13.99	est.	$41.97

Phase 2 before HST	**$14,394**
HST 13%	**$1,871**
Phase 2 including HST	**$16,265**

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order List, Phase 2 – T 1.07-P2