ORDER LIST

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

by William

FRAMING ORDER BY FLOOR

80 Lamb Ave, Toronto. For North Arrow Limited (Marek Rudzinski). Prepared by By William Design, 23 Oct 2026, revision T1.
Two orders, each split by floor and then into lumber, plywood and sheet goods, hardware and fasteners, and accessories. Lumber is totalled for the floor, not by area. The same list is on the GitHub page as a spreadsheet (CSV).

BASIS

- 100% CD set (30 Sep 2026) and Gulf Engineering structural (20 Oct 2026). Joists and studs counted one by one from the architect's model.
- This is the base order for pricing. Quantities are in the yard's stock lengths, all floors of a phase added together.
- Prices are before HST. quote = Downtown Lumber quote of 1 May 2026. est. = budget price, to be re-quoted. to quote = no price yet.
- Waste included: studs 5%, plates and strapping 10%, sheet goods 8 to 12%; openings not deducted. Joists, rafters, beams and TJI are counted piece by piece with no waste added.

NOT SETTLED YET (STATUS COLUMN SAYS CONFIRM)

- Roofs and stair enclosure east of grid 2 (the low roof and enclosure at the east end): no roof framing sheet from Gulf Engineering yet. Framed from the architect's model so the order can be priced; re-check when the engineer issues it.
- Enclosure floor between the two headers (six joists): not in the architect's model, added because section 2 on A302 draws the floor continuous. Hossein to confirm.
- Moment frame connection (LSL at the west wall, screws to the steel beam): not specified on the plans; our proposal, Hossein to accept.
- Hurricane ties, framing angles and straps not shown on the drawings: allowed for, confirm with Hossein.

Open questions for the architect and engineer are listed on T 1.00, the first page of the print set.

HOW TO READ THE LIST

- Line numbers start at 1 in each phase, so a line can be called out as "Phase 1, line 12".
- Lumber runs smallest to largest, the same product in every length side by side, then engineered lumber, sheet goods, hardware and fasteners, and accessories.
- One name per product, the same name on the print set, the CSV and the 3D model.

TOTALS

PHASE	WHAT IS IN IT	LINES	CONFIRM	BEFORE HST
Phase 1	1st floor walls, 2nd floor deck, balcony deck, site, connectors and fasteners	66	4	$15,764.10
Phase 2	2nd floor walls, roofs, parapets and stair enclosure	62	20	$14,393.84
All phases before HST				**$30,157.94**
HST 13%				**$3,920.53**
All phases including HST				**$34,078.47**

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order List – T 1.07-OL

ORDER LIST

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

by William

PHASE 1: 1ST FLOOR WALLS, 2ND FLOOR DECK, BALCONY, SITE AND FASTENERS

#	PRODUCT	QTY	UNIT	UNIT PRICE	SRC	EXT. BEFORE HST	STATUS
1ST FLOOR WALLS							
Lumber							
1	1x3 x 8' SPF furring @ 16" (drainage holes drilled)	**58**	pcs	$2.49	est.	$144.42	
2	2x4 x 92 5/8" precut	**14**	pcs	$3.99	est.	$55.86	
3	2x4 x 8'	**3**	pcs	$4.49	est.	$13.47	
4	2x4 x 104 5/8" precut	**45**	pcs	$4.49	quote	$202.05	
5	2x4 x 10'	**5**	pcs	$5.99	est.	$29.95	
6	2x4 x 12'	**6**	pcs	$7.49	est.	$44.94	
7	2x4 x 16'	**11**	pcs	$8.99	quote	$98.89	
8	2x6 x 8'	**9**	pcs	$7.49	est.	$67.41	
9	2x6 x 104 5/8" precut	**29**	pcs	$6.25	quote	$181.25	
10	2x6 x 10'	**5**	pcs	$9.49	est.	$47.45	
11	2x6 x 12'	**59**	pcs	$11.49	est.	$677.91	
12	2x6 x 16'	**24**	pcs	$14.99	est.	$359.76	
13	2x8 x 8'	**3**	pcs	$15.49	est.	$46.47	
14	2x8 x 10'	**2**	pcs	$18.98	quote	$37.96	
15	2x12 PT x 16'	**2**	pcs	$54.99	est.	$109.98	
16	LSL 1 1/2 x 5 1/2 x 10'	**2**	pcs	$49.50	est.	$99.00	**confirm**
17	LSL 1 1/2 x 5 1/2 x 12'	**2**	pcs	$59.40	est.	$118.80	**confirm**
Plywood and sheet goods							
18	1/2" plywood 4x8	**30**	sheets	$31.99	quote	$959.70	
19	DensGlass 5/8" gypsum sheathing 4x8	**21**	sheets	$44.00	est.	$924.00	
Hardware and fasteners							
20	Plate washers 3" x 3" x 1/4"	**26**	pcs	$1.40	est.	$36.40	
21	1/2" through-bolts with nut and washer (LSL and 2x10 nailers to the steel)	**34**	bolts	$2.75	est.	$93.50	
Accessories							
22	Blueskin SA 12" x 75' self-adhered membrane over the curb top, lapped down the outside	**2**	rolls	$135.00	est.	$270.00	
23	Blueskin primer (Blue Prep or Aquatac), 3.78 L	**2**	pails	$78.00	est.	$156.00	
24	Gasket between the LSL nailer and the steel column flange, full height both columns (foam sill gasket 5 1/2" x 82' or a Blueskin SA strip)	**1**	roll	$19.99	quote	$19.99	
25	Sill gasket 5 1/2" x 82' foam	**2**	rolls	$19.99	quote	$39.98	
1st floor walls subtotal						**$4,835.14**	
2ND FLOOR DECK							
Lumber							
26	2x6 x 8'	**4**	pcs	$7.49	est.	$29.96	
27	2x6 x 12'	**3**	pcs	$11.49	est.	$34.47	
28	2x10 x 16'	**4**	pcs	$37.99	est.	$151.96	
29	LSL 1 1/4 x 9 1/2 x 12'	**12**	pcs	$79.08	est.	$948.96	
30	LVL 1 3/4 x 9 1/2 x 12'	**3**	pcs	$79.08	quote	$237.24	
31	LVL 1 3/4 x 9 1/2 x 16'	**6**	pcs	$105.44	quote	$632.64	
32	TJI 360 9 1/2" x 16'	**27**	pcs	$55.20	est.	$1,490.40	
Plywood and sheet goods							
33	3/4" T&G plywood subfloor 4x8	**19**	sheets	$49.99	quote	$949.81	
34	7/8" roof sheathing board 4x8 (A004: 22 mm)	**1**	sheets	$58.00	est.	$58.00	
Hardware and fasteners							
35	Simpson H2.5A hurricane ties	**8**	pcs	$1.25	est.	$10.00	**confirm**
36	Simpson HGUS5.50/10 (3-ply LVL hanger)	**2**	pcs	$27.99	quote	$55.98	
37	Simpson IUS2.56/9.5 (TJI face-mount hanger)	**14**	pcs	$6.25	est.	$87.50	
38	1/2" through-bolts with nut and washer (LSL and 2x10 nailers to the steel)	**50**	bolts	$2.75	est.	$137.50	
39	TEK #12 x 2 3/4" self-drilling screws, 100/box, 2x10 nailer to the W200x36 beam and outriggers	**2**	boxes	$34.00	est.	$68.00	**confirm**

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order List – T 1.07-OL

ORDER LIST

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

by **William**

#	PRODUCT	QTY	UNIT	UNIT PRICE	SRC	EXT. BEFORE HST	STATUS
Accessories							
40	PL400 subfloor adhesive 828 mL	**14**	tubes	$13.99	est.	$195.86	
2nd floor deck subtotal						**$5,088.28**	
BALCONY DECK							
Lumber							
41	5/4 x 6 cedar decking x 8'	**29**	pcs	$21.00	est.	$609.00	
42	2x4 PT x 12'	**7**	pcs	$9.99	est.	$69.93	
43	2x6 x 12'	**8**	pcs	$11.49	est.	$91.92	
44	2x6 x 16'	**2**	pcs	$14.99	est.	$29.98	
45	LVL 1 3/4 x 9 1/2 x 18'	**3**	pcs	$118.62	quote	$355.86	
Plywood and sheet goods							
46	1/2" plywood 4x8	**4**	sheets	$31.99	quote	$127.96	
Hardware and fasteners							
47	Simpson LUS26 (2x6 hanger)	**26**	pcs	$1.95	est.	$50.70	
48	Stainless deck screws #8 x 2 1/2", 350/box	**2**	boxes	$42.00	est.	$84.00	
Balcony deck subtotal						**$1,419.35**	
SITE, CONNECTORS AND FASTENERS (WHOLE JOB)							
Lumber							
49	1x4 x 12' (let-in diagonal braces and string-line stakes)	**30**	pcs	$4.99	est.	$149.70	
50	2x4 x 16'	**24**	pcs	$8.99	quote	$215.76	
Plywood and sheet goods							
51	1/2" plywood 4x8	**4**	sheets	$31.99	quote	$127.96	
Hardware and fasteners							
52	Simpson SDS 1/4" x 3" structural screws, 50/box	**2**	boxes	$45.00	est.	$90.00	
53	1 1/2" x 0.148 joist hanger nails (10d), 5 lb box	**7**	boxes	$28.00	est.	$196.00	
54	2 3/8" x 0.113 ring-shank strip nails, 5000/box	**2**	boxes	$68.00	est.	$136.00	
55	3 1/4" x 0.131 strip framing nails (30 deg paper tape), 4000/box	**5**	boxes	$72.00	est.	$360.00	
56	DensGlass screws #8 x 1 5/8" corrosion-resistant, 1000/box	**5**	boxes	$58.00	est.	$290.00	
57	Subfloor screws #8 x 2" (square drive), 2000/pail	**2**	pails	$75.00	est.	$150.00	
58	Tapcon 1/4" x 3 1/4" concrete screws, 50/box	**2**	boxes	$38.00	est.	$76.00	
Accessories							
59	6 mil poly 12' x 300' (slab vapour barrier is Stego 15 mil, separate)	**1**	roll	$34.99	quote	$34.99	
60	Blueskin SA 6" x 75' (window sills, jambs, heads, skylight curb)	**1**	rolls	$72.00	est.	$72.00	
61	Tuck Tape (red sheathing tape) 60 mm x 66 m	**8**	rolls	$17.99	est.	$143.92	
62	Weather-resistant air barrier: Adhero 3000 self-adhered 4' x 100' (as specified, A004 W1)	**5**	rolls	$420.00	est.	$2,100.00	
63	7 1/4" 24T framing blades	**6**	pcs	$18.00	est.	$108.00	
64	7 1/4" PCD fibre-cement/gypsum blade (DensGlass cutting) and utility knife blades 100-pack (score and snap)	**1**	each	$65.00	est.	$65.00	
65	Reciprocating saw blades, wood with nails, 10-pack	**2**	packs	$29.00	est.	$58.00	
66	Utility knife blades, 100-pack	**2**	packs	$24.00	est.	$48.00	
Site, connectors and fasteners (whole job) subtotal						**$4,421.33**	
PHASE 1 BEFORE HST						**$15,764.10**	

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order List – T 1.07-OL

ORDER LIST

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

by William

PHASE 2: 2ND FLOOR WALLS, ROOFS, PARAPETS, STAIR ENCLOSURE

#	PRODUCT	QTY	UNIT	UNIT PRICE	SRC	EXT. BEFORE HST	STATUS
2ND FLOOR WALLS							
Lumber							
1	1x3 x 8' SPF furring @ 16" (drainage holes drilled)	**78**	pcs	$2.49	est.	$194.22	
2	2x4 x 92 5/8" precut	**52**	pcs	$3.99	est.	$207.48	
3	2x4 x 8'	**1**	pcs	$4.49	est.	$4.49	
4	2x4 x 10'	**1**	pcs	$5.99	est.	$5.99	
5	2x4 x 12'	**5**	pcs	$7.49	est.	$37.45	
6	2x4 x 16'	**7**	pcs	$8.99	quote	$62.93	
7	2x4 PT x 8'	**1**	pcs	$6.49	est.	$6.49	
8	2x6 x 92 5/8" precut	**54**	pcs	$6.49	quote	$350.46	
9	2x6 x 8'	**3**	pcs	$7.49	est.	$22.47	
10	2x6 x 104 5/8" precut	**2**	pcs	$6.25	quote	$12.50	
11	2x6 x 10'	**6**	pcs	$9.49	est.	$56.94	
12	2x6 x 12'	**74**	pcs	$11.49	est.	$850.26	
13	2x6 x 14'	**7**	pcs	$9.89	quote	$69.23	
14	2x6 x 16'	**24**	pcs	$14.99	est.	$359.76	
15	2x8 x 8'	**4**	pcs	$15.49	est.	$61.96	
16	2x8 x 10'	**1**	pcs	$18.98	quote	$18.98	
17	2x10 x 10'	**4**	pcs	$24.49	quote	$97.96	
18	LVL 1 3/4 x 11 1/4 x 14'	**3**	pcs	$111.30	est.	$333.90	
Plywood and sheet goods							
19	1/2" plywood 4x8	**15**	sheets	$31.99	quote	$479.85	
20	5/8" plywood sub-treads and risers 4x8	**3**	sheets	$42.00	est.	$126.00	
21	DensGlass 5/8" gypsum sheathing 4x8	**29**	sheets	$44.00	est.	$1,276.00	
Hardware and fasteners							
22	Simpson LSC adjustable stringer connectors	**6**	pcs	$9.50	est.	$57.00	
2nd floor walls subtotal						**$4,692.32**	
ROOFS, PARAPETS AND STAIR ENCLOSURE							
Lumber							
23	1x3 x 8' SPF furring @ 16" (drainage holes drilled)	**41**	pcs	$2.49	est.	$102.09	
24	2x4 x 16'	**9**	pcs	$8.99	quote	$80.91	**confirm**
25	2x6 x 92 5/8" precut	**34**	pcs	$6.49	quote	$220.66	
26	2x6 x 8'	**30**	pcs	$7.49	est.	$224.70	
27	2x6 x 10'	**8**	pcs	$9.49	est.	$75.92	**confirm**
28	2x6 x 12'	**18**	pcs	$11.49	est.	$206.82	
29	2x6 x 14'	**6**	pcs	$9.89	quote	$59.34	**confirm**
30	2x6 x 16'	**31**	pcs	$14.99	est.	$464.69	
31	2x8 x 10'	**13**	pcs	$18.98	quote	$246.74	**confirm**
32	2x8 x 12'	**2**	pcs	$22.99	quote	$45.98	
33	2x10 x 8'	**11**	pcs	$18.99	est.	$208.89	**confirm**
34	2x10 x 10'	**16**	pcs	$24.49	quote	$391.84	**confirm**
35	2x10 x 12'	**3**	pcs	$27.98	quote	$83.94	
36	2x10 x 14'	**4**	pcs	$32.99	est.	$131.96	**confirm**
37	2x10 x 16'	**2**	pcs	$37.99	est.	$75.98	**confirm**
38	LVL 1 3/4 x 7 1/4 x 20'	**4**	pcs	$100.60	est.	$402.40	**confirm**
39	LVL 1 3/4 x 9 1/2 x 12'	**2**	pcs	$79.08	quote	$158.16	
40	LVL 1 3/4 x 9 1/2 x 16'	**7**	pcs	$105.44	quote	$738.08	
41	LVL 1 3/4 x 9 1/2 x 18'	**7**	pcs	$118.62	quote	$830.34	
42	LVL 1 3/4 x 11 1/4 x 8'	**2**	pcs	$63.60	est.	$127.20	**confirm**
43	TJI 360 9 1/2" x 16'	**13**	pcs	$55.20	est.	$717.60	**confirm**

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order List – T 1.07-OL

ORDER LIST

80 Lamb Ave, Toronto | North Arrow Limited | Framing package

by **William**

#	PRODUCT	QTY	UNIT	UNIT PRICE	SRC	EXT. BEFORE HST	STATUS
44	TJI 360 9 1/2" x 18'	**4**	pcs	$62.10	est.	$248.40	**confirm**
45	TJI 360 9 1/2" x 20'	**1**	pcs	$69.00	est.	$69.00	**confirm**
Plywood and sheet goods							
46	1/2" plywood 4x8	**7**	sheets	$31.99	quote	$223.93	
47	3/4" T&G plywood subfloor 4x8	**4**	sheets	$49.99	quote	$199.96	
48	3/4" exterior-grade plywood 4x8	**11**	sheets	$52.99	est.	$582.89	
49	5/8" plywood sub-treads and risers 4x8	**2**	sheets	$42.00	est.	$84.00	
50	5/8" roof sheathing board 4x8 on the rafters	**7**	sheets	$42.00	est.	$294.00	
51	7/8" roof sheathing board 4x8 (A004: 22 mm)	**14**	sheets	$58.00	est.	$812.00	
52	DensGlass 5/8" gypsum sheathing 4x8	**16**	sheets	$44.00	est.	$704.00	
Hardware and fasteners							
53	Simpson A35 framing angles	**48**	pcs	$1.35	est.	$64.80	**confirm**
54	Simpson H2.5A hurricane ties	**70**	pcs	$1.25	est.	$87.50	**confirm**
55	Simpson HUS210-2 hangers	**11**	pcs	$14.50	est.	$159.50	**confirm**
56	Simpson HUS410 (B10-2 end)	**2**	pcs	$24.99	est.	$49.98	
57	Simpson IUS2.56/9.5 (TJI face-mount hanger)	**31**	pcs	$6.25	est.	$193.75	**confirm**
58	Simpson LSSU210 hangers	**12**	pcs	$9.95	est.	$119.40	**confirm**
59	Simpson LSTA24 straps	**12**	pcs	$4.50	est.	$54.00	**confirm**
60	Simpson LUS210 hangers	**22**	pcs	$2.10	est.	$46.20	**confirm**
Accessories							
61	Blueskin SA 6" x 75' (window sills, jambs, heads, skylight curb)	**1**	rolls	$72.00	est.	$72.00	
62	PL400 subfloor adhesive 828 mL	**3**	tubes	$13.99	est.	$41.97	
Roofs, parapets and stair enclosure subtotal						**$9,701.52**	
PHASE 2 BEFORE HST						**$14,393.84**	

All phases before HST	**$30,157.94**
HST 13%	**$3,920.53**
All phases including HST	**$34,078.47**

Waste included: studs 5%, plates and strapping 10%, sheet goods 8 to 12%; openings not deducted. Joists, rafters, beams and TJI are counted piece by piece with no waste added.

ISSUED FOR BUDGET AND COORDINATION, 23 OCT 2026

80 Lamb Ave – Laneway House
Oct 23, 2026

Order List – T 1.07-OL